

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED – Vizianagaram District – Upgradation of NREGS Grant – Road from Bheemavaram road to Ratchagumadam in Merakamudidam(M) in Vizianagaram District - Estimated cost Rs.130.00 lakh – Extension of Agreement Time(EOAT) without fine – Accorded -Orders – Issued.

= = = = =

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 277

Dated: 12-02-2014.

Read :

From the CE, PR, Lr.No.MG2 /NREGS /VZNM /Bheemavaram/ 2014,
dt.28.01.2014.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, MGNREGS, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time (EOAT) upto 08.03.2014(66 days) without imposing penalty, for the work "Road from Bheemavaram road to Ratchagumadam in Merakamudidam(M) in Vizianagaram District" with an estimated cost Rs.130.00 lakh as the delay was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, MGNREGS, Hyderabad shall take necessary action in the matter accordingly.

3. A copy of this order is available on the internet and can be accessed at the address: www.ap.gov.in/goir.

[BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH]

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, MGNREGS, Hyderabad.

Copy to:

The Superintending Engineer, Panchayat Raj, Vizianagaram District.

SF/SC.

//forwarded by order//

Section Officer